

TÜV SÜD MIDDLE EAST LLC

Head Office: P.O Box: 45117, Abu Dhabi - U.A.E

Tel.: +971 2 6767 600 | Fax: +971 2 6762 224

Email: ad.report@tuv-sudme.com

Branch Office: P.O Box: 2834, Dubai - UAE

Tel.: +971 4 447 3113 | Fax: +971 4 447 3112

Email: info@tuv-sudme.com

Website: www.tuv-sud.ae



TÜV®



Middle East

Choose certainty.
Add value.

توف سود ميل ايست ذ.م.م

صندوق البريد: ٢٨٣٤ دبي - أ.ع.م.

هاتف: +٩٧١٤٤٤٧٣١١٣ فاكس: +٩٧١٤٤٤٧٣١١٢

المكتب الرئيسي: ص.ب ٤٥١١٧ أبو ظبي - أ.ع.م.

هاتف: +٩٧١٢٦٧٦٧٦٠٠ فاكس: +٩٧١٢٦٧٦٢٢٢٤

Certificate No.:

DU-HA-18-4582/5789/1-SA

INSPECTION CERTIFICATE OF AN ALUMINIUM MOBILE TOWER SCAFFOLD

| | | |
|--|--|--|
| Name & Address of the Client SHAHID HUSSAN SCAFFOLDING IND. LLC, P O BOX :79028, SHARJAH , UAE. | | |
| Location of Survey Sharjah , Industrial area 5 | | |
| Description of Inspected Scaffold: Aluminium Mobile Scaffolding Tower , one working platform (twin platforms) , with all Safety accessories, manufactured by Shahid Hussan Scaffolding Ind. llc | | |
| Dimensions of Inspected Materials of Scaffold: | | |
| Thickness of Tubes (Loading Members) 2.5 mm | Outside Diameter of Tubes (Loading Members) 50 mm | |
| Platform Unit length 1.80 m | Platform Unit Width 0.80 m | |
| Dimensions of Inspected Scaffolding: | | |
| Bay Length (Ledger) 1.80 m | Scaffolding Width (Transom) 0.80 m | Lift Height 2 m |
| Overall Length 1.80 m | Overall Width 0.80 m | Overall Height 2.2 m |
| Top Rail 1 m | Mid Rail 0.5 m | Max Span between Rails 0.45 m |
| Duty of Scaffold General purpose | SWL Max. Distributed load at full area 250 kg per working platform | Relevant Standard BS EN 1004 , BS 1139-6 Procedure NO.: TUVSUD- IB- 03 |
| Date of Inspection 15 July 2019 | Date of Next Inspection 14 January 2020 | ID. Number 548031-548040 |
| Prerequisites: | | |
| <ul style="list-style-type: none">➤ The scaffold shall be <u>inspected weekly</u>.➤ Any alternation or modification on the scaffolding without written approval is not accepted and the certificate will be null and void .➤ Scaffold materials shall be checked before erection.➤ This certificate is not a product certificate. | | |
| Equipment used : Vernier Calliper (012045297), Tape (MT-201016-02). | | |
| Defects noted and alterations or repairs required before scaffold is put into service (if none enter 'NONE') None | | |
| If required, use additional reporting for further details of defects. | | |

The certificate is issued subject to the condition that it is understood and agreed that nothing in this report shall be deemed to relieve any designer, manufacturer, seller, supplier, repairer or operator of any warranty, expressed or implied, and TUV Sud Middle East, LLC shall be limited to the acts or omissions of its employees, agents and subcontractors. Under no circumstances whatsoever shall TUV Sud Middle East, LLC be liable for any injury or damage to any person, or occurring by reason of negligent operation or any defect in materials, machinery, equipment or other items other than such defects ascertainable by normally accepted testing standards and only those items inspected by TUV Sud Middle East, LLC and which are covered by this certificate.